

Dealer Pre-delivery / Installation check and warranty registration – Powerblade

PLEASE INITIAL APPROPRIATE COLUMN FOR EACH ITEM UNDERTAKEN

Machines assembly

	Checks OK	Adjusted
Check in general that nuts and bolts are tight.		
Check paintwork & finish.		

Drive line

Check gearbox oil level.		
--------------------------	--	--

Lubrication

Lubricate all grease points.		
------------------------------	--	--

Coupling Powerblade

Check tractor size is suitable, along with any weighting requirements.		
Fit appropriate axle fixing style or stabiliser system.		
Check top link is adjusted so that the trimmer is vertical in relation to the ground.		
Ensure the PTO shaft length is compatible with the tractor.		

Hydraulics

Check hydraulic system for leaks.		
Ensure the hoses are not damaged, catching or pinching.		
Check hydraulic oil level.		

Powerblade flail head

Check flail bolts and drive belts are tightened correctly.		
Check the head nose can be adjusted fully up or down and safety curtains are intact.		

Controls

Fit controls in an advantageous and secure position for the operator.		
Check all functions work correctly (i.e. lift up/down, reach in/out, etc.....).		
Check emergency stop button is functioning correctly (electric machine only).		

Safety

Ensure that all safety guards and safety signs are fitted and are legible.		
--	--	--

Manual

Ensure that an operators manual is supplied with the machine.		
---	--	--

Customer Instruction

Ensure the machine is correctly attached to the customer's tractor.		
Explain the correct setting & operation of the machine to the customer.		
Ensure all safety precautions and safety signs are explained to the customer.		
Ensure the maintenance schedule is explained to the customer		
Ensure the lubrication & grease points are indicated to the customer.		
Ensure the warranty policy is explained to the customer.		
Ensure that the operators manual is handed to the customer.		

For specific details please refer to the operators manual.



Dealer's pre-delivery/installation check

IMPORTANT

All items listed on the left must be checked, and adjusted if necessary. The person conducting the inspection should initial each item in the space provided, indicating whether or not adjustments were required. In event of additional work being needed, details should be given in the additional work / discrepancy box, located at the bottom of this sheet, or on a separate sheet if required.

When the inspection is complete, THIS FORM MUST COPIED & RETURNED TO:- Shelbourne Reynolds Engineering within 21 days of the sale, otherwise the invoice date to the dealer will be deemed to be the start date for the warranty period.

Dealer Name: _____

Address: _____

Post / Zip code: _____

Dealer Salesman Name: _____

Customer Name: _____

Address: _____

Post / Zip code: _____

Tel No, Home / Office: _____ Mobile: _____

SERIAL NUMBER: _____ MACHINE NUMBER: _____

MODEL: _____

Dealer signature: _____

Print Name: _____ Date: _____

Customer's Signature: _____

Print Name: _____ Date: _____

The purchasers signature certifies that the machine was delivered in a satisfactory condition and that adequate instruction was received as to its correct operation, safety requirements and maintenance as stated in the operators manual.

Additional work / discrepancies:

This page must be faxed or e-mailed to Shelbourne Reynolds Engineering Ltd.
Fax No: - +44 (0)1359 250464. E-mail: - warranty@shelbourne.com